

Report on construction works.

## S<sup>T</sup> PIUS X COMMETIAL AND TECHNICAL COLLEGE

HOLY TRINITY MISSION PARISH, BOTA, MIDDLE FARMS.

DIOCESE OF BUEA, SOUTH WEST REGION, CAMEROON.

The S<sup>t</sup> Pius X College was created by Bishop Michael BIBI some two years ago, which an enrolment of about 57 with 12 students who lived in the temporal dormitory. The following academic year the number increased to 163 students and 51 student who were boarders. Upon interview and admission for this academic year 2023/2024, we have realized the increase in the number of parents interested in the technical education in particular which at the point we have number of about 110 new students to be admitted in to the college.

The Bishop had started the construction of classes to meet up the demands of these students as far as classrooms are concern, Ten classrooms has been constructed with six pending completion. Below are some of the details of work done and still to be done.

### CONSTRUCTION OF 27 CLASSROOMS, A LABORATORY AND A STAFFROOM FOR S<sup>T</sup> PIUS X COLLEGE BOTA LIMBE.







**ESSENTIAL DETAILS ON CONSTRUCTION OF 27 CLASSROOMS, A LABORATORY AND A STAFFROOM FOR S<sup>T</sup> PIUS X COLLEGE BOTA LIMBE.**

1) Details of work done for classrooms, (Ground floor decking level)

No	Description	Amount
1	Foundation (filling of foundation inclusive)	18.208.000frs.
2	Elevation of ground floor (10 classrooms)	22.656.000frs.
3	Decking (10 classrooms)	23.634.500frs.
4	Plastering and cutting of floor (4 classroom used last academic year)	5.338.500frs.
5	Iron doors and window protectors (4 classes)	1.360.000frs.
6	Electrification (4 classes)	600.000frs.
	<b>Grand total</b>	<b>71.797.000frs.</b>

2) Details of work to be done for the completion of 6 classrooms which has been decked.

No	Description	Amount
1	Plastering	6.014.000frs
2	Iron doors and window protectors	3.000.000frs.
3	Electrification	1.222.650frs.
4	Stair case	832.000frs.
	<b>Grand total</b>	<b>11.068.650</b>

3) Details of work to continue the construction of 17 classrooms, a laboratory and a staffroom.

No	Description	Amount
1	Elevation of first floor	22.656.000frs.
2	Decking of first floor ( with 2 stair case)	24.634.500frs.
3	Elevation of second floor	16.767.000frs.
3	Roofing	18.693.250frs.
4	Plastering	10.040.000frs.
5	Electrification	5.106.700frs.
6	Ceiling	3.599.000frs.
7	Painting	4.580.000frs.
8	Iron doors and window protectors	3.936.000frs.
9	Aluminum windows	3.000.000frs.
	<b>Grand total</b>	<b>92.622.050frs.</b>

SUMMARY

No	Description	Amount
1	Detail of work done for classrooms.	71.797.000frs.
2	Details of work to complete 6 classrooms that has been decked.	11.068.650frs.
3	Details of work to continue the construction of 17 classrooms, a laboratory and a staffroom.	92.622.050frs
	<b>Grand total</b>	<b>175.487.700frs.</b>