

Report on construction works for dormitories.

S^T PIUS X COMMETIAL AND TECHNICAL COLLEGE

HOLY TRINITY MISSION PARISH, BOTA, MIDDLE FARMS.

DIOCESE OF BUEA, SOUTH WEST REGION, CAMEROON.

The S^t Pius X College was created by Bishop Michael BIBI some two years ago, which an enrolment of about 57 students with 12 students who lived in the temporal dormitory. The following academic year the number increased to 163 students and 51 student who were boarders. Upon interview and admission for this academic year 2023/2024, we have realized the increase in the number of parents interested in the technical education in particular which at this point we have a number of about 110 new students to be admitted in to the college.

The Bishop had started the construction of dormitories to meet up the demands of these students as far as accommodation is concern. Below are some of the details of work done and still to be done.

We still have the urgent need for the construction of a boy's dormitory, because the male students constitute 85% of the number of students, also below we can see the details of the construction of the boy's dormitory.

CONSTRUCTION OF TWO DOMITORIES FOR BOYS AND GIRLS AT S^T PIUS X COLLEGE BOTA LIMBE.

ESSENTIAL DETAILS ON CONSTRUCTION OF GIRL'S DORMITORY





ESSENTIAL DETAILS ON CONSTRUCTION OF GIRL'S DORMITORY FOR S^T PIUS X COLLEGE BOTA LIMBE.

1) Details of work done for girl's dormitory.

No	Description	Amount
1	Foundation (filling of foundation inclusive)	7.684.800frs.
2	Elevation of ground floor	5.289.250frs.
3	Decking	7.009.500frs.
	Grand total	19.983.550frs.

2) Details of work to be done for the completion of the girl's dormitory.

No	Description	Amount
1	Elevation of first floor	4.865.750frs.
2	Roofing	5.674.500frs.
3	Iron doors and window protectors	1.400.000frs.
4	Plastering and cutting of floor	3.535.500frs.
5	Ceiling	2.150.000frs
6	Electrification	820.000frs.
7	Plumbing (with septic tank)	2.120.750frs.
8	Tiling	3.015.500frs.
9	Aluminum windows	2.800.000frs
	Grand total	26.382.000

SUMMARY

No	Description	Amount
1	Details of work done for the girl's dormitory,	19.983.550frs.
2	Detail of work to be done to completion of girl's dormitory.	26.382.000frs.
	Grand total	46.365.550frs.

ESSENTIAL DETAILS ON CONSTRUCTION OF BOY'S DORMITORY FOR S^T PIUS X COLLEGE BOTA LIMBE.

1) Details of work to be done for boy's dormitory.

No	Description	Amount
1	Foundation (filling of foundation not inclusive)	5.386.500frs.
2	Elevation of ground floor	6.808.000frs.
3	Roofing	8.009.500frs.
4	Plastering	11.750.650frs.
5	Iron doors and window protectors	2.340.000frs.
6	Tiling of toilet	3.785.550frs.
7	Wooden doors for toilet	600.000frs.
8	Electrification	1.680.250frs.
9	Plumbing (with septic tank)	2.517.500frs.
10	Ceiling	2.655.000frs.
11	Aluminum windows	1.800.000frs.
12	Painting	2.000.000frs.
	Grand total	49.323.450frs.